COMBINED TRUCK LOADING SHEET

Batch BATCH-260927-6838 · 2026-09-27 · Vehicle GJ00AA0000 · Driver Demo Driver

ROUTE ORDER

1. DEMO CUSTOMER A → 2. DEMO CUSTOMER B → 3. DEMO CUSTOMER C → 4. DEMO CUSTOMER D

MATERIAL LOADING QUANTITIES

Material	Total to load	Unit	Customer 1 DEMO CUSTOMER A	Customer 2 DEMO CUSTOMER B	Customer 3 DEMO CUSTOMER C	Customer 4 DEMO CUSTOMER D
Solar Panel	**26**	Nos	8	6	6	6
Inverter	**4**	Nos	1	1	1	1
ACDB	**4**	No.	1	1	1	1
DCDB	**4**	No.	1	1	1	1
Dc Cable	**210**	MTR	60	60	60	30
Earthing Cable	**180**	MTR	45	45	45	45
16sq MM LA cabel	**140**	MTR	35	35	35	35
Ac Cable	**70**	MTR	10	10	10	40
Isolation box+MCB	**4**	No.	1	1	1	1
Shadel	**200**	No.	50	50	50	50
Elbow	**140**	No.	35	35	35	35
Tea	**28**	No.	7	7	7	7
Wedge Anchor Fast	**72**	No.	24	16	16	16
8 aani 4 inch	**18**	No.	6	4	4	4
6 aani 6 inch	**36**	No.	12	8	8	8
jasti khila	**32**	No.	8	8	8	8
m c 4 conectar	**8**	No.	2	2	2	2
Screw/ Tape	**60**	No.	15	15	15	15
16 sq MM Round LUG	**12**	No.	3	3	3	3
4 sq MM Round LUG	**12**	No.	3	3	3	3
4 Sqmm Pin Type Lug	**40**	No.	10	10	10	10
Red/Black Sleeve	**28**	No.	7	7	7	7
5 aani 2inch	**4**	No.	1	1	1	1
Mid Clamp	**36**	No.	12	8	8	8
End Clamp	**32**	No.	8	8	8	8
GI Clamp	**104**	No.	32	24	24	24
u bolt+patti	**68**	No.	20	16	16	16

COMBINED TRUCK LOADING SHEET

Batch BATCH-260927-6838 · 2026-09-27 · Vehicle GJ00AA0000 · Driver Demo Driver

MATERIAL LOADING QUANTITIES · CONTINUED

Material	Total to load	Unit	Customer 1 DEMO CUSTOMER A	Customer 2 DEMO CUSTOMER B	Customer 3 DEMO CUSTOMER C	Customer 4 DEMO CUSTOMER D
Chaki+Wisher	**136**	No.	40	32	32	32
Sapot pati	**12**	No.	3	3	3	3
rubar cap	**32**	No.	8	8	8	8
cabale ties	**60**	No.	15	15	15	15
Cable Tie (Nani)	**144**	No.	36	36	36	36
Earth Pit Doll	**12**	No.	3	3	3	3
LA insuletar	**4**	No.	1	1	1	1
cabale tre	**4**	No.	1	1	1	1
Earthing Kit + LA	**16**	No.	4	4	4	4
chemical	**4**	No.	1	1	1	1
Conduite Pipe	**60**	No.	15	15	15	15
Cement	**2**	Bag	0.5	0.5	0.5	0.5
Reti	**8**	Bag (50 kg)	2	2	2	2
Kapachi	**4**	Bag (50 kg)	1	1	1	1

CHECK THESE QUANTITIES BEFORE LOADING

These entries could not be added to the loading totals. Confirm the quantities against each customer's BOM.

DEMO CUSTOMER A

Material	Entered quantity
40*40 Pipe Perlin	**16*4 Feet**
60*40 Pipe rafter	**13*3 Feet**
60*40 front leg	**6*3 Feet**
60*40 Rear leg	**8*3 Feet**

DEMO CUSTOMER B

Material	Entered quantity
40*40 Pipe Perlin	**12*4 Feet**
60*40 Pipe rafter	**13*2 Feet**
60*40 front leg	**6*2 Feet**
60*40 Rear leg	**8*2 Feet**

COMBINED TRUCK LOADING SHEET

Batch BATCH-260927-6838 · 2026-09-27 · Vehicle GJ00AA0000 · Driver Demo Driver

CHECK THESE QUANTITIES BEFORE LOADING

These entries could not be added to the loading totals. Confirm the quantities against each customer's BOM.

DEMO CUSTOMER C

Material	Entered quantity
40*40 Pipe Perlin	12*4 Feet
60*40 Pipe rafter	13*2 Feet
60*40 front leg	6*2 Feet
60*40 Rear leg	8*2 Feet

DEMO CUSTOMER D

Material	Entered quantity
40*40 Pipe Perlin	12x4 Feet
60*40 Pipe rafter	13x2 Feet
60*40 front leg	6x2 Feet
60*40 Rear leg	8x2 Feet

Warehouse loaded by / date

Driver received / date